



January 10, 2014

***Sent Via Electronic Mail Only***

Mr. Richard Fisher  
USEPA Project Coordinator  
Environmental Protection Agency – Region 1, New England  
Five Post Office Square, Suite 100  
Boston, MA 02109-3912

**Subject: Monthly Design Progress Report No. 42 – December 2013  
Blackburn & Union Privileges Superfund Site  
Walpole, MA**

Dear Mr. Fisher:

This Monthly Progress Report is submitted to United States Environmental Protection Agency (USEPA) and Massachusetts Department of Environmental Protection (MassDEP) in compliance with reporting requirements (Section XI, paragraph 31) of the Consent Decree, Civil Action No. 1:10-cv-11263 for the Blackburn & Union Privileges Superfund Site located in Walpole, Massachusetts. This Report covers the period from December 1 - 31, 2013, and is submitted on behalf of the Settling Defendants to the Consent Decree.

Please contact one of the designated Project Coordinators (Kathryn Zeigler 314.281.5947 or Paul Bucens 617.498.2667) should you have any questions concerning this Report.

Sincerely,

Eric E. Hultstrom  
Woodard & Curran – Supervising Contractor

Attachment

CC: Robert Campbell – MassDEP  
Robin Chapell – Town of Walpole  
Kathryn Zeigler – Covidien (Project Coordinator)  
Paul Bucens – Remedium Group Inc (Project Coordinator)  
Sol Feldman, Esq.

**MONTHLY DESIGN PROGRESS REPORT No. 42  
BLACKBURN & UNION PRIVILEGES SUPERFUND SITE  
For December 2013**

**Report Date: January 10, 2014**

This Monthly Progress Report is submitted to the U.S. Environmental Protection Agency (USEPA) and Massachusetts Department of Environmental Protection (MassDEP) documenting the activities completed during the month of December 2013 at the Blackburn & Union Privileges Superfund Site.

**1. Activities that have been taken toward achieving compliance with the Consent Decree (including work plans, plans and other deliverables completed and submitted to USEPA/MassDEP):**

- a. A project progress meeting with representatives from USEPA, MassDEP, Town of Walpole and the Settling Defendants was held on December 3, 2013 at the Walpole Town Hall in Walpole, MA.
- b. Conducted additional inspection and sampling of the aluminum plate arch culvert within the Area of Containment.
- c. Continued preparation of the report associated with the annual surface water and groundwater monitoring event at the Site.

**2. Summary of results of sampling, tests and all other data received or generated:**

- a. None this reporting period.

**3. Activities planned for the next month and schedule update:**

- a. Continue preparation of the 2013 annual surface water and groundwater monitoring report.
- b. Management of investigation derived waste from the pre-design study activities will continue during January 2014.
- c. Continue preparation of a report associated with inspection and sampling of the culvert during the fall of 2013.
- d. Begin revising the 100% Remedial Design for Soil to address comments from USEPA.

**4. Delays encountered or anticipated that may affect the future schedule for implementation of the work and associated mitigation efforts:**

- a. In June 2013, at the request of EPA, work on the 100% Remedial Design relative to the groundwater remedy component was suspended pending further discussion with local residents and other stakeholders. The Settling Defendants continue to review considerations related to siting the groundwater treatment system building associated with the surface water remedy and to work with EPA and the Town to schedule follow-up meetings with the local residents and other stakeholders.

**5. Work plan or schedule modifications proposed to USEPA or approved by USEPA:**

- a. None this reporting period.

**MONTHLY DESIGN PROGRESS REPORT No. 42  
BLACKBURN & UNION PRIVILEGES SUPERFUND SITE  
For December 2013**

- 6. Activities undertaken in support of the Community Relations Plan during the previous month and planned for the following month:**
- a. The Settling Defendants will continue to support USEPA in its communications with the local residents and other stakeholders relative to remedy design considerations.